



Republic of the Philippines
DON HONORIO VENTURA STATE UNIVERSITY
 Bacolor, Pampanga



Status Report of Infrastructure Projects (January 01, 2019 to December 31, 2019)

No.	Name of Project/ Location	Implementing Unit	Source of Fund	Approved Budget for the Contract (ABC) (Php)	Project Duration (CD)	Contract Amount (Php)	Contractor	Notice to Proceed (NTP)	Date Started/ Target Date of Completion	Accomplishment (%)	Status
A. PUBLIC BIDDING											
1	Various Improvement Including Installation of FIBA Wood Flooring, Ceiling Installation, Provision of ACU System and Provision of Louvers Covering; Grills and Sliding Doors of Multi-Purpose Covered Court at Extension Lot at Main Campus, DHVTSU, Bacolor, Pampanga	OPPF	164	30,000,000.00	90	29,190,408.00	Carl Josh Builders	March 07, 2019	March 07, 2019 to June 04, 2019	100% Completed as of August 13, 2019	Completed with LD of 24 days (P 63,331.44)
	**Variation Order (Change Order) for Various Improvement including Installation of FIBA Wood Flooring, Ceiling Installation, Provision of ACU System and Provision of Louvers Covering; Grills and Sliding Doors of Multi-Purpose Covered Court at Extension Lot at Main Campus, DHVTSU Bacolor, Pampanga				**46				**July 20, 2019		Completed
	*Variation Order (Extra Work Order) for Various Improvement including Installation of FIBA Wood Flooring, Ceiling Installation, Provision of ACU System and Provision of Louvers Covering; Grills and Sliding Doors of Multi-Purpose Covered Court at Extension Lot at Main Campus, DHVTSU Bacolor, Pampanga									100% Completed as of July 17, 2019	Completed
2	Conversion of Existing Library Building into College of Business Studies Building 3 at Main Campus, DHVTSU, Bacolor, Pampanga	OPPF	164	3,000,000.00	90	2,909,984.00	Joynieltin Const.&Trdg	March 07, 2019	March 07, 2019 to June 04, 2019	100.00 % Completed as of June 03, 2019	Completed
	**Variation Order (Change and Additional Work) for the project Conversion of Existing Library Building into College of Business Studies Building 3 at Main Campus, DHVTSU Bacolor, Pampanga										**Completed
	*Variation Order (Additional Works) for the Project Conversion of Existing Library Building into College of Business Studies Building 3 at Main Campus, DHVTSU Bacolor, Pampanga				12	88,376.69			* June 16, 2019	*100.00% Completed as of June 10, 2019	*Completed
3	Rehabilitation and Improvement of Streetlights at Extension Lot, Main Campus, DHVTSU, Bacolor, Pampanga	OPPF	101	5,000,000.00	90	4,844,986.00	R.G. Diaz Builders & Trading	May 23, 2019	May 23, 2019 to August 20, 2019	100.00% Completed as of September 09, 2019	Completed with LD of 20 days

*Variation Order (Change Order) for the Rehabilitation and Improvement of Streetlights at Extension Lot, Main Campus, DHVTSU, Bacolor, Pampanga											(P 13,507.82)
---	--	--	--	--	--	--	--	--	--	--	---------------

B. SMALL VALUE PROCUREMENT PROJECTS

1	Improvement of Laboratories at Integrated Science Laboratory Building at Main Campus, DHVTSU Bacolor, Pampanga	OPPF	164	249,667.71	30	244,923.50	FREDMARK Builders and Trading	12/21/2018	12/21/2018 01/19/2018	100.00% Completed as of January 15, 2019	Completed
2	Provision of Pre- painted G.I. capping and walling at the parapet including installation of hardiflex ceiling board at Various Buildings at Main Campus, DHVTSU Bacolor, Pampanga	OPPF	164	994,960.46	45	966,190.56	RTE Construction	12/20/2018	12/20/2018 02/02/2019	100% Completed as of January 24, 2019	Completed
3	Various Improvement at Student Services Building at Main Campus, DHVTSU Bacolor, Pampanga	OPPF	164	949,927.79	50	926,811.00	RTE Construction	12/21/2018	12/21/2018 02/08/2019	100% Completed as of February 01, 2019	Completed
4	Various Improvement at CBS Building 1 at Main Campus, DHVTSU Bacolor, Pampanga	OPPF	164	749,992.99	40	731,792.00	RTE Construction	12/21/2018	12/21/2018 01/29/2019	100% Completed as of January 25, 2019	Completed
5	Provision of Window Grills and ACU Grills at Tech-Voc Building at Main Campus, DHVSU Bacolor, Pampanga	OPPF	164	501,041.35	18	485,286.00	RTE Construction	06/19/2019	06/19/2019 07/06/2019	100% Completed as of July 03, 2019	Completed
6	Various Improvement of Facilities at Lubao Campus, DHVTSU Lubao, Pampanga	OPPF	184	196,969.89	10	149,988.50	4.N.G. Builders & Supply	06/19/2019	06/19/2019 06/28/2019	100% Completed as of June 24, 2019	Completed
7	Provision of Drywall Covering for the ACU Ducting of Learning Resource Center at Main Campus, DHVSU, Bacolor, Pampanga	OPPF	164	200,000.00	12	197,975.00	Joynieltin Construction & Trading	09/05/2019	09/05/2019 09/13/2019	100% Completed as of September 11, 2019	Completed
8	Various Repair and Improvement of Facilities at Sto. Tomas Campus, DHVSU, Sto. Tomas Pampanga	OPPF	184	500,000.00	20	498,781.50	Joynieltin Construction & Trading	09/05/2019	09/05/2019 09/24/2019	100% Completed as of September 23, 2019	Completed
9	Provision of Fabricated Cabinets, Display Cabinets, Hanging Cabinets, Computer Table with Cabinet at President's Office, Board Room, Admin Lobby at 2nd Floor, Finance Office and CSSP Office at Main Campus, DHVSU Bacolor, Pampanga	OPPF	164	550,000.00	30	532,233.10	RTE Construction	10/25/2019	10/25/2019 11/23/2019	100% Completed as of November 15, 2019	Completed
10	Provision of Electric Pole including Wiring and Accessories near the IRTPC Building at Extension Lot at Main Campus, DHVTSU Bacolor, Pampanga	OPPF	164	163,429.74	3	160,012.00	RTE Construction	12/04/2019	12/04/2019 12/06/2019	100% Completed as of December 06, 2019	Completed
11	Provision of Concrete Canal with Steel Grating at the Left Side Parking Area of Administration Building at Main Campus, DHVSU Bacolor, Pampanga	OPPF	164	180,000.00	10	175,559.00	Joynieltin Construction & Trading	10/28/2019	10/28/2019 11/06/2019	100% Completed as of December 04, 2019	Completed
12	Various Improvement including Installation of Electrical and Lighting System, Repainting of Stage and Provision of Athlete's Locker at Multi- Purpose Covered Court at Extension Lot, Main Campus, DHVSU Bacolor, Pampanga	OPPF	164	950,000.00	30	927,101.00	Cedar Construction	10/11/2019	10/11/2019 11/09/2020	100% Completed as of October 23, 2019	Completed

Notes: * Additional Work Order/Added Calendar Days

*Notes:** Variation Order (Change Order)*
Notes: Cut- off of Report: December 23, 2019

Approved by:

A handwritten signature in black ink, appearing to read 'Enrique G. Baking', with a stylized flourish at the end.

ENRIQUE G. BAKING, Ed.D.
SUC President III