



Republic of the Philippines
DON HONORIO VENTURA STATE UNIVERSITY
 Bacolor, Pampanga



Completed Infrastructure Projects (January 01, 2020 to September 30, 2020)

No.	Name of Project/ Location	Implementing Unit	Source of Fund	Approved Budget for the Contract (ABC) (Php)	Project Duration (CD)	Contract Amount (Php)	Contractor	Notice to Proceed (NTP)	Date Started/ Target Date of Completion	Accomplishment (%)	Status
1	Completion of University Physical Education Facilities and Wellness Center at Extension Lot Main Campus, DHVTSU Bacolor, Pampanga	OPPF	101	70,000,000.00	300	68,244,594.00	EDDMARI Construction & Trading	May 23, 2019	May 23, 2019 to March 17, 2020	100.00 % as of July 09, 2020	Completed
	Variation Order (Extra Work Order) for the Completion of University Physical Education Facilities and Wellness Center at Extension Lot Main Campus, DHVTSU Bacolor, Pampanga			*35	1,755,406.00	*April 21, 2020			100.00% Completed as of January 08, 2020	Completed	
				***84		***July 14, 2020					
2	Various Repair and Improvement of Facilities of University Hostel, Food Technology Building, Guardhouses Including Entrance & Exit Gates, CEA Building and Repainting of Guidance Office at Student Services Building at Main Campus, DHVTSU Bacolor, Pampanga	OPPF	101	2,998,000.00	60	2,902,053.40	Eduardo T. Santos Construction and Supplies	November 25, 2019	12/02/2019 to 01/30/2020	100.00% Completed as of February 24, 2020	Completed with 11 days delayed and LD of PhP 4,268.00
	**Variation Order (Change Order) for the Various Repair and Improvement of Facilities of University Hostel, Food Technology Building, Guardhouses Including Entrance & Exit Gates, CEA Building and Repainting of Guidance Office at Student Services Building at Main Campus, DHVTSU Bacolor, Pampanga										
4	Construction of Three Storey Graduate School Building 2 at Main Campus, DHVTSU Bacolor, Pampanga	OPPF	164	43,987,251.20	300	42,625,432.00	Lucky Star Const. & Trdg/P.C. Panopio Const.&Trdg (Joint Venture)	March 07, 2019	March 07, 2019 to December 31, 2019	100.00% as of July 06, 2020	Completed
	**Variation Order (Extra Work Order) for the Construction of Three Storey Graduate School Building 2 at Main Campus, DHVTSU Bacolor, Pampanga				*21	638,869.81			*January 21, 2020	100.00% Completed as of August 23, 2019	Completed
	**Variation Order (Extra Work Order) for the Construction of Three Storey Graduate School Building 2 at Main Campus, DHVTSU Bacolor, Pampanga				*38	722,949.39			*February 28, 2020	100.00% Completed as of February 28, 2020	Completed
5	Construction of Three Storey Senior High School Building 1 at Extension Lot at Main Campus, DHVTSU, Bacolor, Pampanga	OPPF	164	49,000,000.00	270	47,529,939.45	Ferdstar Builders Contractors		March 07, 2019 to December 01, 2019	100.00% Completed as of January 28, 2020	Completed
	**Variation Order (Extra Work Order) for the Construction of Three Storey Senior High School Building 1 at Extension Lot at Main Campus, DHVTSU, Bacolor, Pampanga				*60	1,470,060.55			*January 30, 2020	100.00% Completed as of January 28, 2020	Completed

6	Construction of Diosdado P. Macapagal Museum, Library and Period Park at Main Campus, DHVTSU Bacolor, Pampanga **Variation Order (Extra Work Order) for the Construction of Diosdado P. Macapagal Museum, Library and Period Park at Main Campus, DHVTSU Bacolor, Pampanga	OPPF	164	25,000,000.00	240	24,226,936.00 731,747.01	RTE Construction	June 10, 2019	June 19, 2019 to February 13, 2020	100.00% Completed as of February 02, 2020 100.00% Completed as of January 10, 2020	Completed Completed
7	Various Repair and Improvement of Facilities of Administration Building, General Services Building, Arts & Sciences Building and Graduate School Building at Main Campus, DHVSU, Bacolor, Pampanga **Variation Order (Change Order) for the Various Repair and Improvement of Facilities of Administration Building, General Services Building, Arts & Sciences Building and Graduate School Building at Main Campus, DHVSU, Bacolor, Pampanga	OPPF	164	2,483,606.26	60	2,401,412.00	RTE Construction	November 18, 2019	11/18/2019 01/16/2020	100.00% Completed as of January 10, 2020 100.00% Completed as of January 10, 2020	Completed Completed
9	Construction of Athletes Changing Room Facilities and Provision of Fiber Glass Seats at Multi- Purpose Covered Court at Main Campus, DHVSU, Bacolor, Pampanga Variation Order (Change Order) for the Construction of Athletes Changing Room Facilities and Provision of Fiber Glass Seats at Multi- Purpose Covered Court at Main Campus, DHVSU, Bacolor, Pampanga	OPPF	164	12,000,000.00	120 ***85	11,627,436.64	Cedar Construction	December 02, 2019	12/02/2019 03/30/2020 *** June 23, 2020	100.00% Completed as of June 22, 2020	Completed
10	Various Improvement of Facilities of University Auditorium, College Building and College Building Extension 1 at Main Campus, DHVSU, Bacolor, Pampanga	OPPF	164	2,982,950.00	60 ***83	2,890,676.70	Chariot's Construction and Trading	February 11, 2020	02/11/2020 04/10/2020 *** July 02, 2020	100.00% as of June 26, 2020	Completed
11	Construction of Pavement Parking with Site Development at Extension Lot at Main Campus, DHVSU Bacolor, Pampanga **Variation Order (Extra Work Order) for the Construction of Pavement Parking with Site Development at Extension Lot at Main Campus, DHVSU Bacolor, Pampanga	OPPF	164	7,000,000.00	90 ***83	6,783,309.00 216,691.00	Chariot's Construction and Trading	February 18, 2020	02/18/2020 05/17/2020 *** August 08, 2020	100.00% as of August 04, 2020	Completed Completed
12	Various Structural Repair and Retrofitting of Buildings at Main Campus, DHVSU Bacolor, Pampanga	OPPF	164	2,500,000.00	75 ***83	2,421,953.63	RTE Construction	January 31, 2020	01/31/2020 04/14/2020 *** July 06, 2020	100.00% as of July 02, 2020	Completed

Notes: * Additional Work Order/Added Calendar Days

Notes: ** Variation Order (Extra Work Order/Change Order)

Notes: *** Additional Calendar Days due to COVID- 19 Pandemic

Approved by:

ENRIQUE G. BAKING, Ed.D.
SUC President III